

Traditional Grant Final Report Form

Contract No.: 2024-FT-06

Project Name: Training Facility Enhancement Project

Grantee: City of Grand Junction

Contact Name and Phone No.: Sophia Nunez / 970-256-4128

TOTAL PROJECT COST: \$37,310.57

GRANT AMOUNT: \$26,117.40

CASH MATCH: \$11,193.17

OVERALL MATCH: \$11,193.17

PERCENT OF CASH MATCH: 30%

(MUST BE AT LEAST 10% OF TOTAL PROJECT COST)

PERCENT OF OVERALL MATCH: \$30% (MUST BE AT LEAST 30% OF TOTAL PROJECT COST)

REQUESTED FINAL PAYMENT AMOUNT: \$26,117.40

REIMBURSEMENT OF GRANT IS MADE UPON PROJECT <u>COMPLETION</u> AND SUBMISSION OF THE FOLLOWING ITEMS:

- A description and evaluation of the scope of work completed and the project components implemented;
- 2) Actual Project Budget;
- 3) Final Report Expense Worksheet, signed by finance department or accounting person;
- 4) Copies of invoices/receipts for all cash expenditures over \$1000, as itemized on Final Report Expense Worksheet;
- 5) Statements detailing the value of donated services/materials/equipment (in-kind);
- 6) Documents or plans produced through this project; and
- 7) Photos (digital and print) of project, before and after completion.

tendrichs

FURTHER INSTRUCTIONS LOCATED ON PAGE 2.

Please read the following statements, sign and date below to verify their accuracy.

- 1. The Grantee is in compliance with the terms and conditions of the MCFMLD Grant Agreement.
- 2. All project documentation is true and accurate reflecting only those eligible costs incurred and paid to date as described in the project application approved by the Board. The Grantee certifies that it has on file/invoices, receipts, contracts, and/or proof of payment for the costs incurred and will maintain those records for inspection by MCFMLD or MCFMLD's auditors for a period of five years, in accordance with the MCFMLD Grant Agreement.

Bv:

Printed Name:

Date:

Title

Rev 14-05-05

FINAL REPORT INSTRUCTIONS

Final Report Form

- 1. PROJECT DESCRIPTION AND EVALUATION Describe the components of the project that were completed and whether and how they differed from those proposed in the application. This should be based on the tasks listed in the Workplan/Timeline and should include details about meetings, evaluations, project design, or other items that were completed. Evaluate whether the project as a whole and the individual components have been successful or helpful and why or why not. Include a list of documents that were produced through this project.
- 2. <u>ACTUAL PROJECT BUDGET</u> The budget should identify the actual costs of the project versus what was originally proposed and approved. Use the same budget categories as in the approved budget. We do not expect the actual budget to be the same as what was budgeted, because the total cost often varies from what was originally estimated.

If any items have been added to or removed from the approved budget, they should have been previously approved by MCFMLD staff. Please provide a written explanation of why these items were added or removed and include it with this report.

3. <u>FINAL REPORT EXPENSE WORKSHEET</u> The actual expense worksheet is a financial breakdown of your actual expenses and assists MCFMLD staff in locating corresponding financial documentation.

The Final Report Expense Worksheet must:

- Be presented in the template provided by MCFMLD. It is available at <u>www.MesaFML.org</u>.
- Track invoices in the order presented in the report.
- Account for every MCFMLD-eligible cost associated with the project even though invoices for expenditures less than \$1,000 will not be submitted.
- Be signed off on by a representative of the Grantee's finance department or the person that does the accounting for the organization.
- Include only ELIGIBLE project expenses as stated in the MCFMLD Grant Application. Some ineligible items include: fundraising costs, existing staff time, volunteer time.

If staff time is included in the budget as MCFMLD or matching funds, include salary, taxes, and benefits for the staff person on the expense worksheet.

Description of Final Report Expense Worksheet Columns:

- Invoice Number and Date: include a reference number that corresponds to the labeled invoices/receipts and inkind statements provided in the report. All invoices/receipts must be organized in the same order as presented on the Progress Report Expense Worksheet.
- Vendor Description: include the provider name as it appears on the invoice/receipt and a brief description of the expense or in-kind service
- MCFMLD Cash: indicate the amount of that invoice/receipt that will be paid for by your MCFMLD grant
- Grantee Cash: indicate the amount of that invoice that will be paid for in cash match by the Grantee
- Grantee In-kind: indicate the amount of in-kind match provided by the Grantee
- 4. INVOICES/RECEIPTS Enclose invoices or receipts for all cash expenditures over \$1000. It is very important that all invoices/receipts are labeled to correspond with the "Invoice Code" on your Final Report Expense Worksheet. Please include project-related expenses only. If necessary, identify project expenses from non-project expenses when an invoice or payment incorporates both.
- 5. GRANTEE IN-KIND MATCH To demonstrate in-kind contributions: 1) attach invoices or letters from the vendor or consultant identifying the value of the donated items, and/or 2) include a written summary of the in-kind contributions. For staff labor, include a summary how the value was obtained (number of hours, number of workers, rate per hour, etc.). Please label the in-kind breakdown(s) to correspond with the "Invoice Code" on the Final Report Expense Worksheet.
- 6. <u>PROJECT DOCUMENTS</u> Please include copies of any plans, maps, curriculum, surveys, or other documents produced as a result of this project.
- 7. PHOTOS Provide representative photographs, both print and digital, of the project before and after completion. Include images of the posted MCFMLD signage as required by the grant agreement. Photos may be used on the MCFMLD website, promotional material, and the like. Submitted photos are the property of the MCFMLD.



 A description and evaluation of the scope of work completed and the project components implemented:

The City of Grand Junction's 2024 Fall Training Facility Enhancements Project, funded under Grant #2024-FT-06, successfully advanced critical infrastructure improvements to support emergency preparedness and public safety training at the Colorado Law Enforcement Training Center. The project focused on two major components outlined in the original grant application: (1) completion of the Connex live fire training prop, and (2) drainage improvements at the fixed facility burn tower. After reviewing project implementation and finalizing internal discussions, we recognize that a key component of the project—drainage improvements at the fixed facility burn tower were completed using in-house labor. Due to this, a contract amendment was required to move these costs from professional services to materials and equipment.

The original scope and intent of the project remain intact, and both components have been completed in alignment with the goals of enhancing emergency preparedness, responder training capacity, and regional resilience. This project continues to align strongly with the MCFMLD's mission. The improved training infrastructure will provide long-term benefits to communities impacted by natural resource development by equipping first responders with the tools and environments needed for effective, real-world training.

The Connex Box project included the purchase of materials and the initiation of construction work. Key components of the build included:

- Installation of stairs both inside and outside the facility
- Construction of interior walls and installation of windows
- Installation of interior and exterior doors
- Placement of flooring throughout the facility
- · Installation of handrails on both the interior and exterior
- Construction of two metal fire boxes designed for live fire training scenarios

Note: Connex boxes were already purchased and anchored, but this grant was to complete the project to allow live burning and scenarios in the facility.

The City Projects team undertook a drainage improvement project to manage water runoff around the facility. The scope of work included:

- Pouring a 75-foot concrete V-pan along the south side of the building
- Pouring a 93-foot concrete V-pan along the east side of the building

- At the termination point of the east-side V-pan, installing a catch basin with metal grates to capture runoff
- Installing 180 feet of piping from the catch basin extending north of the property, tying into an
 existing storm drain
- Upon completion of the concrete work, all affected areas were patched with asphalt to restore the surface

This drainage system is designed to improve water flow and reduce runoff accumulation around the facility. The total cost of the work and materials for the project amounted to \$19,972.77.

- 2) Actual Project Budget See attached.
- 3) Final Report Expense Worksheet, signed by finance department or accounting person See attached.
- 4) Copies of invoices/receipts for all cash expenditures over \$1000, as itemized on Final Report Expense Worksheet See attached.
- 5) Statements detailing the value of donated services/materials/equipment (if applicable) N/A
- 6) Documents or plans produced through this project N/A
- 7) Photos (digital and print) of project, before and after completion.

Project Budget: Tra	aining Facility Enhancements to S	upport Emergenc	y Preparedness an	d Public Sa	fety	
Project Funding Budget	Source of Funds	Date Secured	MCFMLD Grant Request		Partner Match (\$)	Total Funding (\$)
CASH	Mesa County Federal Mineral Lease District		26,117.40			\$26,117.4
	City or Grand Junction	Dec. 2024	20/22/140	11,193.17		\$11,193.1
IN-KIND						
	[List Source]					\$0.0
TOTAL SOURCE OF FUNDS			\$26,117.40	\$11,193.17	\$0,00	\$37,310.57

CASH	Use of Funds	Number of Units	Cos	st Per Unit	MCFMLD Funds	CONTROL OF STREET	All and address.	Total Funding (\$)
CATEGORY 1	Connex Live Fire Training Facility							\$0.00
Local Merchants	Hardware and Equipment	1.00	\$	17,337.80	12,136.46	5,201.34		17,337.80
								\$0.00
CATEGORY 2	Drainage for the fixed Facility Burn Tower							\$0.00
Local Merchants	Material and Equipment	1.00	\$	19,972.77	13,980.94	5,991.83		19,972.77
								\$0.00
USE OF FUNDS - CASH SU	JBTOTAL				\$26,117.40	\$11,193.17	\$0.00	\$37,310.57

IN-KIND	Use of Funds	No. of Units / Hours	Cost Per Unit / Hour	MCFMLD Funds	Applicant Funds	Partner Funds	Total Funding (\$)
Professional Services							\$0.0
vendor/service provider							\$0.0
vendor/service provider							\$0.0
							\$0.0
Materials							\$0.0
vendor/service provider							\$0.00
vendor/service provider							\$0.00
32				Book & Ball			\$0.00
Equipment							\$0.00
vendor/service provider							\$0.00
vendor/service provider							\$0.00
							\$0.00
USE OF FUNDS - IN-KIND	SUBTOTAL				\$0.00	\$0.00	\$0.00
	10% Contingency			\$0	\$0	\$0	\$0
TOTAL PROJECT COST				\$26,117.40	\$11,193.17	\$0,00	\$37,310.5

Mesa County Federal Mineral Lease District Final Report Expense Worksheet

Invoice	Invoice	Vendor Description		MCFMLD		Grantee	Grantee	T	TOTAL
Number	Date	(Or In-Kind Description)		Cash	_	Cash	In-kind	_	
Training P-Card	2/17/2025	Lowe's - Wood Products, hardware	\$	1,840.12	\$	788.62		\$	2,628.7
Training P-Card	2/18/2025	Lowe's - Hardware	\$	29.76	\$	12.76		\$	42.5
Training P-Card	2/28/2025	Lowe's - Hardware	\$	42.31	5	18.13		\$	60.4
Training P-Card	2/28/2025	Lowe's - Hardware	5	58.76	5	25.18		\$	83.9
180105	3/4/2025	Western Slope Iron - Iron	\$	2,216.38	5	949.88		\$	3,166.2
Training P-Card	3/7/2025	Lowe's - Hardware	\$	40.17	5	17.21		\$	57.3
Training P-Card	3/11/2025	Lowe's - Hardware	\$	86.72	\$	37.16		\$	123.8
180292	3/17/2025	Western Slope Iron - Iron	\$	1,150.32	\$	493.00		\$	1,643.3
1GV4-1QL4-NJL3	3/25/2025	Amazon - Caster Wheels Heavy Duty	\$	49.78	\$	21.34		\$	71.1
Training P-Card	4/1/2025	Lowe's - Mailbox, liners, CAT fire rated sheath	\$	304.77	\$	130.61		\$	435.3
Training P-Card	4/1/2025	Lowe's - Tax Refund	\$	(24.29)	\$	(10.41)		\$	(34.70
Training P-Card	3/31/2025	Home Depot - Concrete Step Stones	\$	1,152.90	\$	494.10		\$	1,647.0
Training P-Card	4/2/2025	Home Depot - Hardware	\$	55.76	\$	23.90		\$	79.6
Training P-Card	4/3/2025	Home Depot - Welding Supplies	\$	78.00	\$	33.43		\$	111.4
Training P-Card	4/3/2025	Home Depot - Battery Core refund	\$	(8.40)	5	(3.60)		\$	(12.0)
180540	4/2/2025	Western Slope Iron - Iron	\$	93.75	\$	40.18		\$	133.9
Training P-Card	4/10/2025	Lowe's - Wood Products, Hardware	\$	762.85	\$	326.93		\$	1,089.7
Training P-Card	4/10/2025	Lowe's - Hardware	\$	48.96	\$	20.98		\$	69.9
Training P-Card	4/10/2025	Lowe's - Angled Joist Hanger & Dummy Model	\$	484.83	\$	207.79		\$	692.6
Training P-Card	4/10/2025	Western Slope - Flat & Tube	\$	412.42	\$	176.75		\$	589.1
180292	3/17/2025	Western Slope - Burn boxes, handrails, connex box MJC	\$	1,150.32	\$	493.00		\$	1,643.3
180540	4/2/2025	Western Slope - Angle Iron	\$	93.75	\$	40.18		\$	133.9
Training P-Card	4/10/2025	Western Slope - Flat, tube	\$	412.42	\$	176.75		\$	589.1
IN45908	2/27/2025	Western Implement - Shaft sleeve & 14 MT 1 20 mm	\$	76.01	\$	32.58		\$	108.5
Kull P-Card	4/24/2025	WHP Trainingtowers - Shutter handle assembly passage door	\$	648.90	\$	278.10		\$	927.00
1GV4-1QL4-NJL3	3/25/2025	Amazon - Swivel Plate Caster Wheels	\$	49.78	\$	21.34		\$	71.12
180540	4/2/2025	Western Slope iron - Angle Iron	\$	93.75	\$	40.18		\$	133.9
Training P-Card	4/10/2025	Western Slope - Flat & Tube iron	\$	412.42	\$	176.75		\$	589.17
Swales personal P-Card	5/5/2025	Harbor Freight - 10 inch FF Tire ABS Hub, 2 lb flux, contact tips 10 pk	5	81.15	\$	34.78		\$	115.93
181011	5/5/2025	Western Slope - Angle Iron	\$	242.09	\$	103.75		\$	345.8
Training P-Card	5/7/2025	Winwater - Drain pipe 180 ft	\$	9,315.35	\$	3,992.29		\$	13,307.64
41381936	2/4/2025	Sunroc Corp - Road Base	\$	96.82	\$	41.50		\$	138.3
41382006	2/5/2025	Sunroc Corp - Road Base	\$	134.41	\$	57.60		\$	192.0
323037	2/7/2025	Whitewater Bldg Materials Corp - Crushed rock 3/4	\$	103.51	\$	44.36		\$	147.8
150277	2/10/2025	Barnes Elec. Co	\$	268.05	\$	114.88		\$	382.9
323150	2/12/2025	Whitewater Bldg Materials Corp - Concrete	\$	1,333.50	5	571.50		\$	1,905.00
55698	2/11/2025	ECS Corp - Asphalt blade	\$	111.30	\$	47.70		\$	159.0
323186	2/13/2025	Whitewater Bldg Materials Corp - Concrete	\$	1,570.80	\$	673.20		\$	2,244.0
323266	2/18/2025	Whitewater Bldg Materials Corp - Concrete	\$	1,047.20	\$	448.80		\$	1,496.00
ACTUAL TOTALS				\$26,117.40	-	\$11,193.17		+	\$37,310.5

All project documentation is type and accurate reflecting only those eligible costs incurred and paid to date as described in the project application approved by the Board. The grantee certifies that it has on file invoices, records, contracts, and/or proof of payment for the costs incurred and will maintain those records for inspection by MCFMLD or MCFMLD's auditors for a period of five years, in accordance with the MCFMLD Grant Agreement

Signed:

Final-Report-Expense-Worksheet.xls

Date: 7 August 2025

LIVE'S HOME CONTEST, LLC 2525 RDSCCC PAME \$2000 (EXCELOR, 60 61505 (576) 583-4161

PICK UP INFORMATION II WINI SICH HOOMBIS (KSIKINE) AS

CHECK UP LATERS ON THIS RECEIPT, AND MUST COME TO THE CONTINUES SERVICE DESIGN

- SALE SAESE: \$155427 421225 19380; 6072400 07-17-25

15235 7776 CAT 159 SPERTADOS 955 83 15.20 DISCOUNT EACH -1.53 60 0 15.15 (FICC UP LATER - LONES # 1554 ON GC/14/75025]

(FICC UP LIFER - LOWES & 1954 on 07/17/2025)
2619 2-4-1 x0 06-96-1058 8TC 8 591-00
23:55 5150294 FR64 -4-20
24:55 5150294 FR64 -4-20
25:55 5150294

061611; 20155405256140539 INVICE THEFE SURFACE:

\$8(\$9); \$15542C) 4217295 | 189850; 60782410 60-17-25

69399 SLB STORER BATH. CORFED 12 35.15
21.50 DISCORT BACK -4.41
2 0 17.50
1147603 DISCORT BACK -7.40
36.30 DISCORD BACK -7.40
36.30 DISCORD BACK -7.40

DANGICE 70627 \$1010141:

DIVERSE PRESS SIBILITAL: 64.74 DA DICE 78627 SUBTOF NI: \$4810TH: 7628.74 1819, 160: 0.60

2171.74

IOTAL SAVINGS THIS TRIP: \$300.28

USSE: CONTROCOMAN SPRINT: 2624.74 AUDITE: 055543 CHIP HERD; 154 O5627137 92/11/25 98:78:11 CUSTOER CHE: no TM : (641000006 TST : E40)

STORE: 1554 TERRING: 36 02/17/25 08:28:29 IN OF TTENS PURCHASED: 339 EXTENS RES, SEARCES AND SPECIAL CREEK TITES



THERE YOU FOR SHEPPING LIVE'S. FOR CETAINS ON BUR PETERN POLICY, VISIT LONES, CONFESTENCY A MAJELLA COST OF THE RETURN PALICY IS REALISHED.
ALL DOS CUSTOMES SERVICE OF SA

OF LONE'S PENNIS CHIEF CHICAGONIANS OF MINE. FOR DETROIS WISH LOVES CONVINCTURES/EMPRIS

· SWI YOR HEBBO! THE ALL RIVE ROOD ATMIESS TROOM MANIMEN. PAPA SER UND DE LOS CINCO GAMBORIES (E 859)!



INVOICE

180105

INVOICE	NUMBER 180105	PAGE 1	DATE 03/04/2025
SALES REP Scott McKnight	Credit Te	erms	SHIP DATE 03/04/2025
SHIP VIA Will Call	JOB NAME		CUST ID GJF500
CUST P.O.# TRAINING CENTER	BUYER		OUR S.O.# 180105

SOLD TO:


City of GJ Fire Department 625 Ute Ave. GRAND JUNCTION, CO 81501

SHIP TO: WILL CALL

Phone: (970) 549-5811

LINE	QTY ORDERED	QTY THIS SHIPMENT ITEM ID	WIDTH	LENGTH	VIT QTY	UNIT PRICE	AMOUNT
1	8.00 PCS	8.00 CH567 CHANNEL HR 5" X 6.7#		20'-0.0"	8.000	142.93/PC	1143.44
2	1.00 PCS	1.00 A11211218 ANGLE HR 1-1/2 X 1-1/2 X 1/8		20'-0.0"	1.000	28.33/PC	28.33
3	1.00 PCS	1.00 A2218 ANGLE HR 2 X 2 X 1/8		20'-0.0"	1.000	35.20/PC	35.20
4	7.00 PCS	7.00 TS112112120 TUBE SQ. 1-1/2 X 1-1/2 X 11GA		20'-0.0"	7.000	64.00/PC	448.00
5	6.00 PCS	6.00 PL316 PLATE HR 3/16" A36	48.00000"	96.00000"	6.000	251.88/PC	1511.28

NO CLAIMS WILL BE CONSIDERED UNLESS MADE WITHIN 3 DAYS OF RECEIPT OF MERCHANDISE.	A SERVICE CHARGE OF 1.5% PER MONTH, 18% PER ANNUM	SUB-TOTAL	3,166.25
OWNERSHIP OF MERCHANDISE REMAINS WITH VENDOR UNTIL CASH PAYMENT IN FULL HAS BEEN RECEIVED. INTEREST WILL BE CHARGED ON OVERDUE ACCOUNTS. ALL TAXES EXTRA IF APPLICABLE.	WILL BE ASSESSED ON INVOICES REMAINING UPAID AFTER 30 DAYS.	TAX	0.00
CARBON STEEL "MARNING! - PARTICULATES MAY BE HARMFUL TO LUNGS" REFER TO M.S.D.S. FOR MORE INFORMATION	CQ-R/L: NO MTR'S	TOTAL DUE	3,166.25



INVOICE

| NUMBER | PAGE | 03/17/2025 |
| SALES REP | Credit Terms | NET 30 | 30/17/2025 |
| SHIP VIA | Will Call | CONEX BURN BUILDING RICK SW | Rick Swales | Swale

SOLD TO:

City of GJ Fire Department 625 Ute Ave. GRAND JUNCTION, CO 81501 SHIP TO: WILL CALL

Phone: (970) 549-5811

LINE	QTY ORDERED	QTY THIS SHIPMENT ITEM ID	WIDTH	LENGTH	UNIT QTY	UNIT PRICE	AMOUNT
1	4.00 PCS	4.00 PL316 PLATE HR 3/16" A36	48.00000"	96.00000"	4.000	245.25/PC	981.00
2	1.00 LOT	1.00 SPEC Labor to Shear Plates Per	Instructions		1.000	135.00/LOT	135.00
3	4.00 PCS	4.00 TS22188 TUBE SQ. 2 x 2 x 3/16		20'-0.0"	4.000	93.40/PC	373.60
4	8.00 PCS	8.00 FL144 FLAT 1/4 X 4		0'-4.0"	8.000	3.01/PC	24.08
5	1.00 PCS	1.00 TS112112120 TUBE SQ. 1-1/2 X 1-1/2 X 1	.1GA	20'-0.0"	1.000	64.00/PC	64.00
6	4.00 PCS	4.00 B5H 5" BARREL HINGE			4.000	16.41/PC	65.64

NO CLAIMS WILL BE CONSIDERED UNLESS MADE WITHIN 3 DAYS OF RECEIPT OF MERCHANDISE.	A SERVICE CHARGE OF 1.5% PER MONTH. 18% PER ANNUM	SUB-TOTAL SUB-TOTAL	1,643.32
OWNERSHIP OF MERCHANDISE REMAINS WITH VENDOR UNTIL CASH PAYMENT IN FULL HAS BEEN RECEIVED. INTEREST WILL BE CHARGED ON OVERDUE ACCOUNTS. ALL TAXES EXTRA IF APPLICABLE.	WILL BE ASSESSED ON INVOICES REMAINING UPAID AFTER 30 DAYS.	TAX	0.00
CARBON STEEL "MARNING! - PARTICULATES MAY BE HARMFUL TO LUNGS" REFER TO M.S.D.S. FOR MORE INFORMATION	CQ-R/L: NO MTR'S	TOTAL DUE	1,643.32



Sales Person QFRK8EM

Store Phone # (970) 244-8577

Store # 1513

Location 2436 F ROAD, GRAND JUNCTION, CO 81505

Customer Information

Robert Swales (770) 480-6620 SWALESR@BELLSOUTH.NET

625 Ute Ave Grand Junction, CO 81501 Order # H1513-302124

PO / Job Name For training academy, pavers burn building

iini	Delivery	Delivery Address 3340 Whitewater Hill Road WHITEWATER, CO 81527		Delivery Options Outside Delivery	Delivery Date Thursday, Ap 6:00 AM MDT MDT	ril 3	
Iten	n Description		Model #	SKU#	Unit Price	Qty	Subtotal
01	Pavestone 12 in. x 12 in. x 1.5 in. Concrete Step Stone DISCOUNT \$0.13 OFF EACH SPECIAL BUY \$0.52 OFF EACH		71200	556211	\$1.77 / each \$1.12 / each	1,400	\$1,568.00
02	Outside Delivery		N/A	515663	\$79.00 / each	1	\$79.00

90 DAY RETURN POLICY. The Home Depot reserves the right to limit / deny returns. Please see the return policy sign in the stores for details.

Pro Xtra Spend		Subtotal	\$1,829.00
	\$0.00	Discounts	-\$182.00
	,		
		Sales Tax	\$0.00
		Order Total	\$1,647.00
Charged \$1,647.00	0	Balance Due	\$0.00
	\$0.00	\$0.00 \$0.00	Pro Xtra Spend Pro Xtra Savings \$0.00 Discounts Sales Tax Order Total





SION IN 10 TRACK PENARDS AND MAKINE ALCOUNT

LOVE'S NOME CENTERS, THE 2525 REPROCE PURME GRAND ANCTION, CO 81505 (970) 683-4760

PICK UP INFORMATION TO DETAIN STOCK MERCHANDISE DESIGNATED AS IPICK UP LATER) ON THIS RECEIPT. YOU MUST COME TO THE CUSTOMER SERVICE DESK.

- SALE -SALES: 5155477 421735 TRESS: 14514715 64-16-25

1255914 + [] 2-4-10 IREATED 42 127.70
13-59 DISCOUNT EACH -0.81
10 8 12.77
1255892 + [] 2-10-10 IREATED 42 43.76
23.28 DISCOUNT EACH -1.40
2 3 21.80
26518 + [] 2-4-8 10 EF-8F-18C 41.40

10 9 9.01 115160 •[] 142.5AZ HURR CLIP Z 27.50

105160 • 1 102.502 BURS CLIP 2

0.98 DISCONT EACH -0.05

30 2 0.53

97351 • 1 16 C402 4-4 FST BSE

6.98 DISCONT EACH -0.35

10 0 6.63

• TIESS MIST BE PICKED UP TODAY

***ILESS CONTRACTOR OF TODAY

***ILESS CONTRACTO 66.30

TIENS SHIPPING FREE WITH MYLOUE'S PRO REVARDS

INVOICE 64338 SUBTOTAL:

SALESO: \$15542C7 4212295 TRANSO: 145147155 04-10-25

2132179 LT RAFIER U HANGER SLOPER 64.30 6.77 DISCOUNT EACH -0.34 10 0 6.43 6768179 276870 TREATED 628.32

628.32 30.09 DISCOUNT EACH -1.53 22 \$ 20.55 IPICK UP LATER - LOVES # 1554 on 04/17/2025)

142711 SHIPPING CHARGE TIENS SHIPPING FREE WITH MYLOUE'S PRO REVISOS

CROERT: 201554050250640050 INVOICE 84340 SUBTOTAL:

692.62


INVOICE 84338 SUBTOTAL: INVOICE 64340 SUBTOTAL: 692.62 SUBTOTAL: 1089.78 ISIAL TAX: TOTAL: 1089.78

1089.78

TOTAL SAVINGS THIS TRIP:

VISA: XTXC/XXXXXX0482 AMOUNT: 1089.76 AUTHOD: 069025 TAP REFID: 155436338149 04/10/25 13:48:35 COSTONER CODE: cons box TVA : 0000000000 ISI : 0000

STORE: 1554 FERNIMAL: 36 04/10/25 13:48:56 # OF ITEMS PURCHASED: 104
ENCLOSES FIES. SERVICES AND SPECIAL UNDER TIERS



INVOICE

180292

INVOICE		MBER 1292	PAGE 1	DATE 03/17/2025
SALES REP PHIL GARZA		Credit Ter NET 30	ns	SHIP DATE 03/17/2025
SHIP VIA Will Call		JOB NAME		CUST ID GJF500
CUST P.O.# CONEX BURN BUILDING	RICK SW	BUYER Rick Swale:	ŝ	OUR S.O.# 180292

SOLD TO:

City of GJ Fire Department 625 Ute Ave. GRAND JUNCTION, CO 81501 SHIP TO: WILL CALL

Phone: (970) 549-5811

LINE	QTY ORDERED	QTY THIS SHIPMENT ITEM ID	WIDTH	LENGTH	UNIT QTY	UNIT PRICE	THUOMA
1	4.00 PCS	4.00 PL316 PLATE HR 3/16" A	48.00000 *	96.00000"	4.000	245.25/PC	981.00
2	1.00 LOT	1.00 SPEC Labor to Shear P	lates Per Instructions		1.000	135.00/LOT	135.00
3	4.00 PCS	4.00 TS22188 TUBE SQ. 2 x 2 x	3/16	20'-0.0"	4.000	93.40/PC	373.60
4	8.00 PCS	8.00 FL144 FLAT 1/4 X 4		0'-4.0"	8.000	3.01/PC	24.08
5	1.00 PCS	1.00 TS112112120 TUBE SQ. 1-1/2 X	1-1/2 X 11GA	20'-0.0"	1.000	64.00/PC	64.00
6	4.00 PCS	4.00 B5H 5" BARREL HINGE			4.000	16.41/PC	65.64

NO CLAIMS WILL BE CONSIDERED UNLESS MADE WITHIN 3 DAYS OF RECEIPT OF MERCHANDISE.	A SERVICE CHARGE OF 1.5% PER MONTH. 18% PER ANNUM	SUB-TOTAL	1,643.32
OWNERSHIP OF MERCHANDISE REMAINS WITH VENDOR UNTIL CASH PAYMENT IN FULL HAS BEEN RECEIVED. INTEREST WILL BE CHARGED ON OVERDUE ACCOUNTS. ALL TAXES EXTRA IF APPLICABLE.	WILL BE ASSESSED ON INVOICES REMAINING UPAID AFTER 30 DAYS.	TAX	0.00
CARBON STEEL "WARNING! - PARTICULATES MAY BE HARMFUL TO LUNGS" REFER TO M.S.D.S. FOR MORE INFORMATION	CQ-R/L: NO MTR'S	TOTAL DUE	1,643.32

Print Form

STREET SYSTEMS

Purchase Date: 01/30/2025	•	Direct Pay (P-Card	
Purchaser: Bob Spaid	Vendor: V	Vinwater	
Pl	ease list each invoice or G/L cod	de split separately	
G/L ACCOUNT CODES	PROJECT	ITEM CODE	AMOUNT
10 DESCRIPTION: G L # 201-520-185-03	10.8215	X	\$13,307.64
Fire Training Center	10-0213		
Pipe for drain			
100		Z	
DESCRIPTION:			
100		100 M	
DESCRIPTION:			
DESCRIPTION:	X		
		Total Amount:	



GRAND JUNCTION WINWATER WORKS PO BOX 1403, DEPT 305 DAYTON OH 45401

BILL TO:

GRAND JUNCTION CITY - STREETS 333 WEST AVE

GRAND JUNCTION, CO 81501-5826

INVOICE

CUSTOMER NUMBER	INVOICE NUMBER
00305-002462	078463 01
INVOICE DATE	INVOICE TOTAL
01/30/2025	\$13,307.64
	00305-002462 INVOICE DATE

To Reorder Contact Us At Phone No: (970) 255-9015

Fax No: (970) 255-9018

SHIP TO:

GRAND JUNCTION CITY - STREETS

2326 Interstate Ave

Grand Junction CO 815058624

201-520-185-010,

Fire Training

PURCHASE ORDER NUMBER BOB		SALESPERSON	TYPE SHIPMENT	SHIP VIA		PAYMENT TERMS		SHIP DA		STAC
		, 010-CURTIS HAYNES STOCK		WILL CALL		NET 30 DAYS			01/30/2025	
		PLACED BY	dinaki dinaka			J J	OB NAME			isiVij
BOB				3340 WHITEWATER						
UNITS U/M	Park Control	ITEM DESCRIPTION	UNITS		PRICE		DISC/RSTK	EXTEND	ED	TAX
180 FT	12X20 C90	0 DR14 CL305 GJ PIPE	18	0	\$73.	7400		\$13,273	3.20	N

8147

UNITS ORDERED	U/M	ITEM DESCRIPTION	UNITS SHIPPED	B/C	PRICE	DISC/RSTK	EXTENDED	TAX
180 4	FT EA	12X20 C900 DR14 CL305 GJ PIPE 04055 QT PIPE LUBE 32OZ	180 4		\$73.7400 \$8.6100		\$13,273.20 \$34.44	N
	g 28	# #		з		e e	a doj	
				*		w w	11.7	
					9 8			
					<u> </u>			
					** **			
	150 CONT. 100 CONT.				0.00	a		
					is F			

TAX AREA ID: 060770240

FEDERAL TAX ID NUMBER: 753061131

TERMS AND CONDITIONS: You agree that the sale of these products/services is subject to all of our standard terms and conditions of sale located at our website: www.winsupplyinc.com/tcsale

PAY FULL INVOICE AMOUNT BY 03/01/2025

	Net Sales	\$13,307.64
	Freight	\$0.00
State Tax %0.00	State Tax	\$0.00
Local Tax %0.00	Local Tax	\$0.00
***	Invoice Total	\$13,307.64

Print Form

STREET SYSTEMS

Purchase Date: 02/12/2025	(•.	Direct Pay (* P-Card	
Purchaser: Scott Peak	Vendor: V	Vhite Water Redi Mix	
Ple	ase list each invoice or G/L coc	de split separalely	
G/L ACCOUNT CODES	PROJECT	ITEM CODE	AMOUNT
10 TO TO THE TOTAL	M		\$1905.00
DESCRIPTION: G L # 201-520-185-01	0-,8215		
Concrete for V pan	***************************************		
100 DESCRIPTION:			
DESCRIPTION.			
100	嚴	<u>≅</u>	
DESCRIPTION:			
DESCRIPTION:			
		Total Amount:	





INVOICE

CUSTOMER NO. DATE INVOICE NO. PAGE 039460 02/12/2025 323150 1

GRAND JUNCTION, COLORADO 81502 (970) 242-7538 • FAX (970) 242-1851 CONCRETE (970) 242-4843 • GRAVEL (970) 242-7537

> GRAND JCT CITY STREETS 333 WEST AVENUE GR JCT, CO 81501

TERMS: NET 10TH. A FINANCE CHARGE WILL BE IMPOSED ON PAST DUE ACCOUNTS. THE FINANCE CHARGE IS COMPUTED BY A 'PERIODIC RATE' OF 1 1/2% PER MONTH, WHICH IS AN ANNUAL PERCENTAGE RATE OF 18 % OR A MINIMUM SERVICE CHARGE OF \$1.00 WHICHEVER IS GREATER.

DATE		PRICE	TAX	TOTAL			
DAIL	TICKET NO.	TICKET NO. QUANTITY UNIT DESCRIPTION		PRICE	IAA	TOTAL	
	000312	FIRE TRAI	NIN	IG CENTER			
02/12	001-478280	10.00	CY	CLASS D	177.500		1775.00
02/12	001-478280	10.00	CY	NC 534 1%	7.000		70.00
02/12	001-478280	10.00	CY	HOT WATER	6.000		60.00
				JOB TOTAL LINE			1905.00

Print Form

STREET SYSTEMS

Purchase Date: 02/13/2025	♠ Direct	t Pay (P-Card	
Purchaser: Scott Peak	Vendor: White \	Water Redi Mix	
Pie	ease list each invoice or G/L code splil se	porately	
G/L ACCOUNT CODES	PROJECT	ITEM CODE	AMOUNT
DESCRIPTION: DATE OF THE OWNER OWNER OF THE OWNER OWNE	CONTROL	19	\$2244.00
DESCRIPTION: G L # 201-520-185-01 Fire Training Center	0-,8215		
Concrete for V pan			
100			
DESCRIPTION:		. Prompt-	
100			
DESCRIPTION:			
DESCRIPTION:	Ø	M	
Bushin Hora			
	The state of the s	· · · · · · · · · · · · · · · · · · ·	
		Total Amount:	

201-520-185-010,8215

WHITEWATER BUILDING MATERIALS

GRAND JUNCTION, COLORADO 81502 (970) 242-7538 • FAX (970) 242-1851 CONCRETE (970) 242-4843 • GRAVEL (970) 242-7537

> GRAND JCT CITY STREETS 333 WEST AVENUE GR JCT, CO 81501

INIVOICE

INVOICE

CUSTOMER NO.	DATE	INVOICE NO.	PAGE
039460	02/13/2025	323186	1



TERMS: NET 10TH. A FINANCE CHARGE WILL BE IMPOSED ON PAST DUE ACCOUNTS. THE FINANCE CHARGE IS COMPUTED BY A 'PERIODIC RATE' OF 1 1/2% PER MONTH, WHICH IS AN ANNUAL PERCENTAGE RATE OF 18 % OR A MINIMUM SERVICE CHARGE OF \$1.00 WHICHEVER IS GREATER.

DATE	JOB NUMBER - JOB LOCATION - ADDRESS			PRICE	TAX	TOTAL
DAIL	TICKET NO.	QUANTITY UN	T DESCRI	PTION	IAA	TOTAL
	000312	FIRE TRAINI	NG CENTER	P		
02/13	001-478322	11.00 CY	CLASS D	177.500		1952.50
02/13	001-478322	11.00 CY	NC 5341.5%	3.500		38.50
02/13	001-478322	11.00 CY	HOT WATER	6.000		66.00
02/13	001-478330	1.00 CY	CLASS D	177.500		177.50
02/13	001-478330	1.00 CY	NC 534 .5%	3,500		3.50
02/13	001-478330	1.00 CY	HOT WATER	6.000		6.00
			JOB	TOTAL LINE		2244.00

Print Form

STREET SYSTEMS

Purchase Date: 2/18/2025						Oirect Pay	← P-Card			
Purchaser: Scott					Vendor: White water					
Please list each invoice or G/L code split separately										
G/L ACCOUNT CODES					PROJECT	PROJECT ITEM CODE			AMOUNT	
200	520 185 10			8215				\$1496.00		
f	DESCRI	PTION:	Fire trainii	ng cente						
		ı	Concrete f	or V par	1					
100										
100	DESCRI	PTIONI								
	DESCRI	11014.								

100			-1							
j	DESCRI	 PTION:								
,										
	DESCRI	PTION:	· · · · · · · · · · · · · · · · · · ·					f L		

Total Amount:

\$1,496.00

WHITEWATER BUILDING MATERIALS

P.O. BOX 1769
GRAND JUNCTION, COLORADO 81502
(970) 242-7538 • FAX (970) 242-1851
CONCRETE (970) 242-4843 • GRAVEL (970) 242-7537

Fire Training Genter. 201-520-185-010-8215

INVOICE

CUSTOMER NO.	DATE	INVOICE NO.	PAGE
039460	02/18/2025	323266	1

SMITTERED

GRAND JCT CITY STREETS 333 WEST AVENUE GR JCT, CO 81501

TERMS: NET 10TH. A FINANCE CHARGE WILL BE IMPOSED ON PAST DUE ACCOUNTS. THE FINANCE CHARGE IS COMPUTED BY A 'PERIODIC RATE' OF 1 1/2% PER MONTH, WHICH IS AN ANNUAL PERCENTAGE RATE OF 18 % OR A MINIMUM SERVICE CHARGE OF \$1.00 WHICHEVER IS GREATER.

DATE .		JOB NUMB	PRICE	TAX	TOTAL		
	TICKET NO.	QUANTITY	UNIT	DESCRIPTION	Thice	TAA	TOTAL
	000312	FIRE TRA	INI	NG CENTER			
02/18	001-478411	8.00	CY	CLASS D	177.500		1420.00
02/18	001-478411	8.00	CY	NC 534 .5%	3.500		28.00
02/18	001-478411	8.00	CY	HOT WATER	6.000		48.00
				JOB TOTAL LINE			1496.00

















