

CITY OF GRAND JUNCTION, COLORADO

MEMORANDUM

Reply Requested

Yes No

Date

December 2, 1981

To: (From:) Curt Wiedeman

From: (To:) Jim Patterson

Re: Vinyard Subdivision Sewer

Our inspectors looked at the subject sewer system on December 1, 1981, and found that the Pump Station is on site but has not been installed. Manhole 1-I also needs work on in invert.

We will not accept the system for ownership until the correction to the manhole has been made and until the pump station has been installed and tested. We must also have as-built reproducible drawings and a certification from their engineer that the system meets our specifications before we will accept it.

cc - Ralph Sterry
Ron Rish